	Items of work (grouped under sub-heads the sub works of the estimate)
1	KSRRB M200-13.1. Dismantling of existing structures like culverts, Bridges, retaining walls and other structure comp masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dis material, disposal of unserviceble material and stacking the serviceble material with all lifts complete as per specificatio mechanical means, A. Cement concrete Grade M-15 & M-20 (P.No.137, I.No.18.20 of PW,P&IWTD SR 2015-16)
2	Removing and resetting of footpath slab
3	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelle after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.142, I.No.19.1 of PW, P&IWTD SR 201
4	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40 down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.2 of PW,P&IWTD S 17)
5	Providing laying palin / reinforced cement concrete for Box Drain walls of thicknes 10cm to 20 cm including ce shuttering form work etc. complete as per approved drawiong and design MORTH Specification No. 1500,1700,2200 P Grade upto 0.75 m height using concrete mixture. (P.No.265., I.No37.59.2 PW, P&IWTD SR 2016-17)
6	KSRB - 4.9.2: Providing TMT steel reinforcement Fe500 for R.C.C work including straightening, cutting, bending, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining m wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of m labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3. (P.No.17, I.No.4.46.2 of PW, SR 2016-17)
7	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jel and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on bo etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)
8	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jel and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on bo etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)
9	KSRB 4-1.6: Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm a size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concre layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.6 of PW,P&IWTD S. 17)

CERTIFICATE:

1 Work done is satisfactory

2 There are no departmental issuesmade to the contractor

3 The contractor has cleared all debrice from work spot